

Berg Instructional Center (BIC)/Student Resource Center (SRC) #727

Project Cost Summary

	Budget	Encumbered to Date	Variance
Construction Costs	\$85,095,439	\$5,535,935	\$79,559,504
Contingency & Escalation	\$14,399,561	\$0	\$14,399,561
Soft Costs	\$6,080,000	\$5,201,505	\$878,495
Owner's Cost	\$5,495,000	\$554,885	\$4,940,115
Approved Change Orders	\$0	\$1,525,728	(\$1,525,728)
Anticipated Change Orders	\$0	\$0	\$0
Total	\$111,070,000	\$12,818,053	\$98,251,947

Note:
The numbers have been projected

Issues and Progress Items

Issues/Coordination	Progress
Coordinate/Incorporate BIC portion of East Campus Fire Protection Project	Coordination meeting was held with Grumman Butkus and LSH November 17, 2008
College Center Addition - 65,000 GSF addition	Visits to other campuses and multiple meetings have been completed to gain a campus consensus.
Schematic Design	Schematic Design of building layout/floor plan submitted to and approved by BOT September 18, 2008.
Over 50 Design Development meetings have been completed	Architect working on updated and revised drawings.
Roof replacement bid package to be issued March 20.	Completed
Schematic Design cost reconciliation is being completed. Alternates and reductions in the scope are being updated to meet budget.	
Revised programming needs to be resolved so that the architect can proceed with revised drawings	Completed
Meetings with the VPs will be completed in August to finalize floor and furniture plans.	
50% Construction Documents were issued July, 2009 and the estimates and budget are being reconciled.	

Schedule Status

Forecasted Project Milestones	Project History
Bidding Status	Program Concept Complete 12/5/05
	Department Programming 1/1/06
	Abatement Report Finalized 3/1/06
Design Status	Final Facilities Report Issued 12/1/07
A/E Selection 5/1/07	Board Approval to proceed w/ Schematic Design 3/1/08
A/E Fee Approval 7/1/07	Board approval of Construction Manager 8/11/08
Design Development dwgs. Issued. Jan-09	Schematic Design Approval 9/18/08
	Design Development Meetings Completed Oct/Nov - 2008
	Soil Boring Completed 12/1/08
50% Construction Drawings were issued July, 2009	
Construction Status	Owner Directed Work
30-day Look-ahead Schedule	
Continue with roof demolition and replacement	

Berg Instructional Center (BIC)/Student Resource Center (SRC) #727

Install new utilities in and around the loading dock and relocate existing utilities.

Safety

Total Accidents

Lost Time Accidents

Days Lost

Total Man Days

Average Daily Crew Size

Project Team

Design Team

Architect *Loebl Schlossman & Hackl*

MEP Engineer *KJWW*

Civil Engineer *V3*

Construction Team

CM *Mortenson*

Berg Instructional Center (BIC)/Student Resource Center (SRC) #727

A/E Change Orders		Cost
Anticipated/Potential		
<hr/>		
<i>Total Anticipated/Potential</i>		\$0.00
Pending		
<hr/>		
<i>Total Pending</i>		\$0.00
Approved		
<hr/>		
Total Previously Approved Change Orders		\$1,525,727.62
<i>Total Approved Change Orders</i>		\$ 1,525,727.62
Total A/E Change Orders		\$1,525,727.62
% of Contract		#REF!

Contractor Change Orders		Cost
Anticipated/Potential		
<hr/>		
<hr/>		
<hr/>		
<hr/>		
<hr/>		
<hr/>		
<hr/>		
<hr/>		
<i>Total Anticipated/Potential</i>		\$0.00
Pending		
<hr/>		
<i>Total Pending</i>		\$0.00
Approved		
Previously Approved		\$0.00
<i>Total Approved</i>		\$0.00
Total Contractor Change Orders		\$0.00
% of Contract		#REF!