

College of DuPage
Facilities Planning and Construction
Monthly Progress Report - February 2008

Planning of Berg Instructional Center (BIC) #727
and Planning of Student Resource Center (SRC) #734

<u>Project Team:</u> <ul style="list-style-type: none"> ● Planning Consultant: Wight & Company ● Asbestos Consultant: Carnow Conibear ● Architect: Loebel Schlossman & Hackl ● MEP Engineer: KJWW ● Civil Engineer: V3 ● Contractor: 	<u>Project Status:</u>																								
<u>Owner Directed Work</u> <ul style="list-style-type: none"> ● Condition Appraisal of Plaza 6/04 ● Asbestos Analysis: 4/06 ● SRC Addition Study: 7/06 	<u>Issues/Coordination Items</u> <ul style="list-style-type: none"> ● Coordinate/Incorporate BIC portion of east campus fire protection project ● Coordinate with chiller replacement project ● Programming to be finalized 																								
	<u>Project History</u> <ul style="list-style-type: none"> ● Condition Appraisal of Plaza 6/04 ● Scope/Budget Model: 12/05 ● Program Concept Complete: 12/05 ● Blocking & Stacking Plans: 01/06 ● Department Programming: 01/06 ● Abatement Survey Completed: 02/06 ● Abatement Report Finalized: 03/06 ● Draft Aramark Facility Condition Assessment 11/06 ● AE Selection 05/07 ● AE Fee Approval 07/07 ● First round of Space Utilization meetings 10/07 ● Draft Facilities Assessment Report issued 10/07 ● Final Facilities Report Issued 12/07 ● Board approval to proceed with Schematic Design 12/07 																								
<u>Forecasted Project Milestones</u>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;"><u>Project Costs *</u></th> <th style="text-align: right;">Budget</th> <th style="text-align: right;">Encumbered to Date</th> </tr> </thead> <tbody> <tr> <td>Construction Costs*</td> <td style="text-align: right;">\$56,500,000</td> <td style="text-align: right;">\$520</td> </tr> <tr> <td>Contingency & Escalation</td> <td style="text-align: right;">\$13,813,282</td> <td style="text-align: right;">\$0</td> </tr> <tr> <td>Soft Costs</td> <td style="text-align: right;">\$6,666,279</td> <td style="text-align: right;">\$5,030,100</td> </tr> <tr> <td>Owner's Costs</td> <td style="text-align: right;">\$5,495,000</td> <td style="text-align: right;">\$28,902</td> </tr> <tr> <td>Change Orders</td> <td style="text-align: right;">\$0</td> <td style="text-align: right;">\$0</td> </tr> <tr> <td colspan="3" style="text-align: center;">* does not include funding for exterior</td> </tr> <tr> <td>TOTAL</td> <td style="text-align: right;">\$82,474,561</td> <td style="text-align: right;">\$5,059,522</td> </tr> </tbody> </table>	<u>Project Costs *</u>	Budget	Encumbered to Date	Construction Costs*	\$56,500,000	\$520	Contingency & Escalation	\$13,813,282	\$0	Soft Costs	\$6,666,279	\$5,030,100	Owner's Costs	\$5,495,000	\$28,902	Change Orders	\$0	\$0	* does not include funding for exterior			TOTAL	\$82,474,561	\$5,059,522
<u>Project Costs *</u>	Budget	Encumbered to Date																							
Construction Costs*	\$56,500,000	\$520																							
Contingency & Escalation	\$13,813,282	\$0																							
Soft Costs	\$6,666,279	\$5,030,100																							
Owner's Costs	\$5,495,000	\$28,902																							
Change Orders	\$0	\$0																							
* does not include funding for exterior																									
TOTAL	\$82,474,561	\$5,059,522																							
<u>Safety</u>	<u>Rolling Completion Items</u>																								

College of DuPage
Facilities Planning and Construction
Monthly Progress Report - February 2008

Planning of Berg Instructional Center (BIC) #727
and Planning of Student Resource Center (SRC) #734

A/E Change Orders

<u>Change Orders (Anticipate/Potential)</u>		Change Order Cost
AS #1 Added Programming Scope		TBD
	Total Pending COs	\$0
<u>Change Orders (Approved)</u>		
Previously approved change orders		\$0
CO#1 - Additions and corrections to existing program information		\$29,750.00
	Total Approved COs	\$29,750
	Total A/E Change Orders (Pending & Approved)	\$29,750
	% of Contract	43%

Contractor Change Orders

<u>Change Orders (Anticipate/Potential)</u>		Change Order Cost
	Total Pending COs	\$0
<u>Change Orders (Approved)</u>		
Previously approved change orders		\$0
	Total Approved COs	\$0
	Total Contractor Change Orders (Pending & Approved)	\$0
	% of Construction Contract Only	0%