

**College of DuPage**  
**Facilities Planning and Construction**  
**Monthly Progress Report - March 2008**

**Planning of Berg Instructional Center (BIC) #727**  
**and Planning of Student Resource Center (SRC) #734**

<u>Project Team:</u> <ul style="list-style-type: none"> <li>● Planning Consultant: Wight &amp; Company</li> <li>● Asbestos Consultant: Carnow Conibear</li> <li>● Architect: Loebel Schlossman &amp; Hackl</li> <li>● MEP Engineer: KJWW</li> <li>● Civil Engineer: V3</li> <li>● Contractor:</li> </ul>	<u>Project Status:</u>																								
<u>Owner Directed Work</u> <ul style="list-style-type: none"> <li>● Condition Appraisal of Plaza 6/04</li> <li>● Asbestos Analysis: 4/06</li> <li>● SRC Addition Study: 7/06</li> </ul>	<u>Issues/Coordination Items</u> <ul style="list-style-type: none"> <li>● Coordinate/Incorporate BIC portion of east campus fire protection project</li> <li>● Coordinate with chiller replacement project</li> <li>● Programming to be finalized allowing schematic design to proceed</li> </ul>																								
	<u>Project History</u> <ul style="list-style-type: none"> <li>● Condition Appraisal of Plaza 6/04</li> <li>● Scope/Budget Model: 12/05</li> <li>● Program Concept Complete: 12/05</li> <li>● Blocking &amp; Stacking Plans: 01/06</li> <li>● Department Programming: 01/06</li> <li>● Abatement Survey Completed: 02/06</li> <li>● Abatement Report Finalized: 03/06</li> <li>● Draft Aramark Facility Condition Assessment 11/06</li> <li>● AE Selection 05/07</li> <li>● AE Fee Approval 07/07</li> <li>● First round of Space Utilization meetings 10/07</li> <li>● Draft Facilities Assessment Report issued 10/07</li> <li>● Final Facilities Report Issued 12/07</li> </ul>																								
<u>Forecasted Project Milestones</u>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;"><u>Project Costs *</u></th> <th style="text-align: right;">Budget</th> <th style="text-align: right;">Encumbered to Date</th> </tr> </thead> <tbody> <tr> <td>Construction Costs*</td> <td style="text-align: right;">\$71,700,000</td> <td style="text-align: right;">\$520</td> </tr> <tr> <td>Contingency &amp; Escalation</td> <td style="text-align: right;">\$14,399,561</td> <td style="text-align: right;">\$0</td> </tr> <tr> <td>Soft Costs</td> <td style="text-align: right;">\$6,080,000</td> <td style="text-align: right;">\$5,030,100</td> </tr> <tr> <td>Owner's Costs</td> <td style="text-align: right;">\$5,495,000</td> <td style="text-align: right;">\$28,902</td> </tr> <tr> <td>Change Orders</td> <td style="text-align: right;">\$0</td> <td style="text-align: right;">\$0</td> </tr> <tr> <td colspan="3" style="text-align: center;">* does not include funding for exterior</td> </tr> <tr> <td><b>TOTAL</b></td> <td style="text-align: right;"><b>\$97,674,561</b></td> <td style="text-align: right;"><b>\$5,059,522</b></td> </tr> </tbody> </table>	<u>Project Costs *</u>	Budget	Encumbered to Date	Construction Costs*	\$71,700,000	\$520	Contingency & Escalation	\$14,399,561	\$0	Soft Costs	\$6,080,000	\$5,030,100	Owner's Costs	\$5,495,000	\$28,902	Change Orders	\$0	\$0	* does not include funding for exterior			<b>TOTAL</b>	<b>\$97,674,561</b>	<b>\$5,059,522</b>
<u>Project Costs *</u>	Budget	Encumbered to Date																							
Construction Costs*	\$71,700,000	\$520																							
Contingency & Escalation	\$14,399,561	\$0																							
Soft Costs	\$6,080,000	\$5,030,100																							
Owner's Costs	\$5,495,000	\$28,902																							
Change Orders	\$0	\$0																							
* does not include funding for exterior																									
<b>TOTAL</b>	<b>\$97,674,561</b>	<b>\$5,059,522</b>																							
<u>Safety</u>	<u>Rolling Completion Items</u>																								

**College of DuPage**  
**Facilities Planning and Construction**  
**Monthly Progress Report - March 2008**

**Planning of Berg Instructional Center (BIC) #727**  
**and Planning of Student Resource Center (SRC) #734**

**A/E Change Orders**

Change Orders (Anticipate/Potential)		Change Order Cost
AS #1 Added Programming Scope		TBD
AS#2 Additional Programming		\$50,000
	Total Pending COs	\$50,000
Change Orders (Approved)		
Previously approved change orders		\$0
CO#1 - Additions and corrections to existing program information		\$29,750.00
	Total Approved COs	\$29,750
	Total A/E Change Orders (Pending & Approved)	\$79,750
	% of Contract	115%

**Contractor Change Orders**

Change Orders (Anticipate/Potential)		Change Order Cost
	Total Pending COs	\$0
Change Orders (Approved)		
Previously approved change orders		\$0
	Total Approved COs	\$0
	Total Contractor Change Orders (Pending & Approved)	\$0
	% of Construction Contract Only	0%