



Issued for Const Set	4/30/2007	Lead shielding testing	3/9/2009
		FF&E installation	2/15/2009
Bulletins 1-174 issued		Air/Water barrier testing	6/1/2008
Bridge permit received	5/20/2008		
Wetland permit received	4/29/2008		
<b>Construction Status</b>			
<i>30-day Look-ahead Schedule</i>			

**Safety**

Total Accidents	0
Lost Time Accidents	0
Days Lost	0
Total Days	576
Average Daily Crew Size	35

**Project Team**

<b>Design Team</b>		<b>Construction Team</b>	
Architect	<i>Hellmuth, Obata &amp; Kassabaum (HOK)</i>	Construction Manager	<i>Gilbane</i>
Landscape Architect	<i>Hitchcock Design Group</i>	Furniture Contractor #1	<i>KI</i>
Structural Engineer	<i>TTG</i>	Furniture Contractor #2	<i>Interiors for Business</i>
MEP Consultant/Engineer	<i>AEI</i>	Furniture Contractor #3	<i>Sound Vision</i>
Interior Design	<i>Hellmuth, Obata &amp; Kassabaum (HOK)</i>	Furniture Contractor #4	<i>Corporate Concepts</i>
Civil Engineer	<i>Manhard</i>	IT Contractor #1	<i>Media Resources, Inc.</i>
Construction Testing	<i>Testing Services Corp.</i>	IT Contractor #2	<i>Sound Vision</i>
Commissioning	<i>SSRCx</i>	IT Contractor #3	<i>United Visual</i>
Air/Vapor Barrier Testing	<i>CECA</i>		
Health Physicist	<i>Don Miller</i>		

<b>A/E Change Orders</b>		<b>Cost</b>
<b>Anticipated/Potential</b>		
<i>Total Anticipated/Potential</i>		<i>\$0.00</i>
<b>Pending</b>		
<i>Total Pending</i>		<i>\$0.00</i>
<b>Approved</b>		
Previously Approved		\$809,213.00
<i>Total Approved</i>		<i>\$809,213.00</i>
<b>Total A/E Change Orders</b>		<b>\$809,213.00</b>
<b>% of Contract</b>		<b>#REF!</b>

<b>Contractor Change Orders</b>		<b>Cost</b>
<b>Anticipated/Potential</b>		
<i>Total Anticipated/Potential</i>		<i>\$0</i>
<b>Pending</b>		
<i>Total Pending</i>		<i>\$0.00</i>
<b>Approved</b>		