

College of DuPage

Facilities Planning and Construction

Monthly Progress Report - January 2008

Roadway, Parking Lots and Associated Landscape Improvements - Phase 1 - #746

<u>Design Team:</u> <ul style="list-style-type: none"> ● Civil Engineer: V3 Companies ● Landscape Architect: Peter Lindsay Schaudt, Inc. ● Surveyor: V3 Companies ● Soil Testing: Terracon Consulting ● Construction Testing: Testing Services Corporation 	<u>Design Status:</u> <ul style="list-style-type: none"> ● Design Completion: 06/05 																					
<u>Owner Directed Work</u> <ul style="list-style-type: none"> ● RFQ Issued: 11/04 ● RFQ Approved: 01/05 ● Site Survey: 04/05 ● Soil Borings: 04/05 ● Construction Testing: 11/05 	<u>Issues/Coordination Items</u> <ul style="list-style-type: none"> ● Coordination of Lot O & future soccer field has been completed 																					
<u>Bidding Status</u> <ul style="list-style-type: none"> ● Bid Opening 06/05 	<u>Construction Status</u> 30 Day Look Ahead Schedule: <ul style="list-style-type: none"> ● Fence installation at north end of Lot P has been completed - punch list items remain 																					
<u>Construction Team</u> <ul style="list-style-type: none"> ● General Contractor: Abbey Paving Co. ● Electrical Subcontractor: Lyons Pinner Electrical Co. ● Concrete Subcontractor: Abbey Paving Co. ● Plumbing Subcontractor: Hayes Industries, Inc. 	<u>Project History</u> <ul style="list-style-type: none"> ● Design Completed: 05/05 ● Start of Construction: 09/05 ● Final paving complete ● Punch List: 5/06 ● Occupancy: 5/06 ● Final Completion: 5/06 																					
<u>Forecasted Project Milestones</u>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;"><u>Project Costs</u></th> <th style="text-align: right;">Budget</th> <th style="text-align: right;">Encumbered to Date</th> </tr> </thead> <tbody> <tr> <td>Construction Costs</td> <td style="text-align: right;">\$1,720,895</td> <td style="text-align: right;">\$1,622,454</td> </tr> <tr> <td>Contingency & Escalation</td> <td style="text-align: right;">\$23,709</td> <td style="text-align: right;">0</td> </tr> <tr> <td>Soft Costs</td> <td style="text-align: right;">\$147,471</td> <td style="text-align: right;">\$98,491</td> </tr> <tr> <td>Owner's Cost</td> <td style="text-align: right;">\$21,438</td> <td style="text-align: right;">1,530</td> </tr> <tr> <td>Change Orders</td> <td style="text-align: right;">\$0</td> <td style="text-align: right;">\$94,792</td> </tr> <tr> <td>TOTAL</td> <td style="text-align: right;">\$1,913,513</td> <td style="text-align: right;">\$1,817,267</td> </tr> </tbody> </table>	<u>Project Costs</u>	Budget	Encumbered to Date	Construction Costs	\$1,720,895	\$1,622,454	Contingency & Escalation	\$23,709	0	Soft Costs	\$147,471	\$98,491	Owner's Cost	\$21,438	1,530	Change Orders	\$0	\$94,792	TOTAL	\$1,913,513	\$1,817,267
<u>Project Costs</u>	Budget	Encumbered to Date																				
Construction Costs	\$1,720,895	\$1,622,454																				
Contingency & Escalation	\$23,709	0																				
Soft Costs	\$147,471	\$98,491																				
Owner's Cost	\$21,438	1,530																				
Change Orders	\$0	\$94,792																				
TOTAL	\$1,913,513	\$1,817,267																				
<u>Safety</u> <table style="width: 100%; border-collapse: collapse;"> <tr> <td>Total Accidents</td> <td style="text-align: right;">0</td> </tr> <tr> <td>Lost Time Accidents</td> <td style="text-align: right;">0</td> </tr> <tr> <td>Days Lost</td> <td style="text-align: right;">0</td> </tr> <tr> <td>Total Man Days</td> <td style="text-align: right;">112</td> </tr> <tr> <td>Average Daily Crew Size</td> <td style="text-align: right;">10</td> </tr> </table>	Total Accidents	0	Lost Time Accidents	0	Days Lost	0	Total Man Days	112	Average Daily Crew Size	10	<u>Rolling Completion Items</u>											
Total Accidents	0																					
Lost Time Accidents	0																					
Days Lost	0																					
Total Man Days	112																					
Average Daily Crew Size	10																					

