

College of DuPage
Facilities Planning and Construction

Monthly Progress Report – March 2006
Technology Education Center – 728

<p><u>Design Team:</u></p> <ul style="list-style-type: none"> • Architect: DeStefano + Partners • Structural Engineer: KJWW • Landscape Architect: Peter Lindsay Schaudt • MEP Consultant/Engineer: KJWW • Civil Engineer: V3 • Commissioning: Primera Engineers 	<p><u>Design Status:</u></p> <ul style="list-style-type: none"> • A/E Award: 03/05 • A/E Contract Executed: 05/05 • Program Verification: 06/05 • Schematic Design: In progress – Approx. 75% complete • Soil boring proposals received 2/23/06 																															
<p><u>Owner Directed Work</u></p> <ul style="list-style-type: none"> • Site Survey: 04/05 • Soil Borings: 03/06 • Construction Testing: TBD • Relocation: TBD 	<p><u>Issues/Coordination Items</u></p> <ul style="list-style-type: none"> • Project schedule and budget were impacted by program expansion request. Project budget is resolved. Project schedule has been reset. • Coordination of site utility work with RPL-2 is in progress. 																															
<p><u>Bidding Status</u></p> <p>Bid Opening TBD</p>	<p><u>Construction Status</u></p> <p>30 Day Look Ahead Schedule: N/A</p>																															
<p><u>Construction Team</u></p> <p>General Contractor: TBD</p>	<p><u>Project History</u></p> <p>Design Completed: TBD Start of Construction: TBD Punch List: TBD FF&E Installation: TBD IT Installation: TBD Occupancy: TBD Final Completion: TBD</p>																															
<p><u>Forecasted Project Milestones</u></p> <table border="0"> <tr><td>Schematic Design</td><td>03/06</td></tr> <tr><td>Design Development</td><td>05/06</td></tr> <tr><td>Construction Documents</td><td>10/06</td></tr> <tr><td>Bidding</td><td>01/07</td></tr> <tr><td>Construction Start</td><td>03/07</td></tr> </table>	Schematic Design	03/06	Design Development	05/06	Construction Documents	10/06	Bidding	01/07	Construction Start	03/07	<p><u>Project Costs</u></p> <table border="0"> <thead> <tr> <th></th> <th style="text-align: right;">Budget</th> <th style="text-align: right;">Encumbered to Date</th> </tr> </thead> <tbody> <tr><td>Construction Costs</td><td style="text-align: right;">\$31,556,997</td><td style="text-align: right;">\$0,000,000</td></tr> <tr><td>Contingency & Escalation</td><td style="text-align: right;">\$4,469,540</td><td style="text-align: right;">000,000</td></tr> <tr><td>Soft Costs</td><td style="text-align: right;">\$4,247,665</td><td style="text-align: right;">\$1,900,130</td></tr> <tr><td>FF&E</td><td style="text-align: right;">\$1,980,000</td><td style="text-align: right;">000,000</td></tr> <tr><td>Change Orders</td><td style="text-align: right;">000,000</td><td style="text-align: right;">000,000</td></tr> <tr><td>TOTAL</td><td style="text-align: right;">\$42,254,203</td><td style="text-align: right;">\$1,900,130</td></tr> </tbody> </table>		Budget	Encumbered to Date	Construction Costs	\$31,556,997	\$0,000,000	Contingency & Escalation	\$4,469,540	000,000	Soft Costs	\$4,247,665	\$1,900,130	FF&E	\$1,980,000	000,000	Change Orders	000,000	000,000	TOTAL	\$42,254,203	\$1,900,130
Schematic Design	03/06																															
Design Development	05/06																															
Construction Documents	10/06																															
Bidding	01/07																															
Construction Start	03/07																															
	Budget	Encumbered to Date																														
Construction Costs	\$31,556,997	\$0,000,000																														
Contingency & Escalation	\$4,469,540	000,000																														
Soft Costs	\$4,247,665	\$1,900,130																														
FF&E	\$1,980,000	000,000																														
Change Orders	000,000	000,000																														
TOTAL	\$42,254,203	\$1,900,130																														
<p><u>Safety</u></p> <table border="0"> <tr><td>Total Accidents</td><td style="text-align: center;">0</td></tr> <tr><td>Lost Time Accidents</td><td style="text-align: center;">0</td></tr> <tr><td>Days Lost</td><td style="text-align: center;">0</td></tr> <tr><td>Total Man Days</td><td style="text-align: center;">N/A</td></tr> <tr><td>Average Daily Crew Size</td><td style="text-align: center;">N/A</td></tr> </table>	Total Accidents	0	Lost Time Accidents	0	Days Lost	0	Total Man Days	N/A	Average Daily Crew Size	N/A	<p><u>Rolling Completion Items</u></p>																					
Total Accidents	0																															
Lost Time Accidents	0																															
Days Lost	0																															
Total Man Days	N/A																															
Average Daily Crew Size	N/A																															

College of DuPage

Facilities Planning and Construction

Monthly Progress Report – March 2006

Technology Education Center – 728

A/E Change Orders

<u>Change Orders (Pending)</u>		Change Order Cost
	Total	
<u>Change Orders (Approved)</u>		
	Total	
	Total All Changes	
	% of Contract	

Contractor

<u>Change Orders (Pending)</u>		Change Order Cost
	Total	
<u>Change Orders (Approved)</u>		
	Total	
	Total All Changes	
	% of Contract	