

Information:

Drawer: Accounts Payable - Invoices
Vendor Number: 1599171
Vendor Name: Fitzgerald's Electrical Contra
Invoice Number: B0368459/022420
Invoice Date: 02/24/20
PO Number: B0368459
Check Number: E0079724
Check Amount: \$ 119,158.00
Check Date: 04/02/2020
Department ID: 39039
Reviewer Name: Kathy Striplin
Voucher Number: V0604893
Redaction Type: None
Document Type: AP Invoice

Document Below

From: wosachloc@cod.edu
Sent: Mon Feb 24 16:58:57 CST 2020
To: invoicing@cod.edu
CC:
Subject: COD Generator - February Pay Application

From: Brooke Bright <BBright@fitzec.com>
Sent: Monday, February 24, 2020 2:53 PM
To: Wosachlo, Christopher <wosachloc@cod.edu>
Subject: COD Generator - February Pay Application

Thanks,

Brooke Bright

Fitzgerald's Electrical Contracting, Inc.
6S865 Shaw Road, Big Rock, IL 60511
630-556-3000 www.fitzec.com

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF

PAGES

TO GC: College of DuPage
425 Fawell Blvd.
Glen Ellyn, IL 60137

PROJECT: COD Generator
Bid Response # 2020-B0011

APPLICATION NO:

2

Distribution to:

☐ OWNER

FROM: Fitzgerald's Electrical Contr., Inc.
6S865 Shaw Road
Big Rock, IL 60511

P.O. # 368459

PROJECT NO:

February 29, 2020 ARCHITECT

PROJECT NO:

CONTRACTOR

CONTRACT FOR:

Electrical Work

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$727,100
2. Net change by Change Orders \$0
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$727,100
4. TOTAL COMPLETED & STORED TO DATE \$140,061
(Column G on G703)

5. RETAINAGE:

a. 10 % of Completed Work \$14,006
(Column D + E on G703)b. % of Stored Material
(Column F on G703)

Total Retainage (Lines 5a + 5b or

Total in Column I of G703) \$14,006

6. TOTAL EARNED LESS RETAINAGE \$126,055
(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR

PAYMENT (Line 6 from prior Certificate) \$6,897

8. CURRENT PAYMENT DUE \$119,158

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$601,045
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by GC	\$0	\$0
Total approved this Month	\$0	\$0
TOTALS	\$0	\$0
NET CHANGES by Change Order		\$0

INVOICE REVIEWED

OKAY TO PAY KATHY STRIPLIN 02/26/20

APPROVED 03/03/20 ELLEN ROBERTS

The undersigned contractor certifies that to the best of the Contractor's knowledge, information and knowledge of the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued, and that all payments received from the Owner, and that current payment shown herein is now due.

Contractor:

B. _____

Date: 2/24/20

State of:

Illinois

Subscribed and sworn to before me this _____ day of _____, 2020.

Notary Public:

BROOKE L. BRIGHT

Official Seal

My Commission Expires: June 30, 2023

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data collected by the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has been completed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$

(Attach explanation of amount certified differs from the amount approved. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

By: _____

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT,
CONTAINING CONTRACTORS SIGNED CERTIFICATION IS ATTACHED.
Fitzgerald's Electrical Contracting, Inc.

APP NO: 2
DATE: 02/18/20
PERIOD FROM: 02/01/20
TO: 02/29/20
ARCHITECT'S PROJECT NO:

College of Dupage - Emergency Generator HEC

-----WORK COMPLETED-----

--THIS APPLICATION--

ITEM NO.	DESCRIPTION OF WORK	SCHED VALUE	PRIOR APPS	WORK IN PLACE	STORED MAT'L'S	TOTAL COMPL & STORED TO DATE	PERCENT OF SCHED VALUE	BALANCE TO FINISH	RETAINAGE
10	Branch Material	15,000.00	0.00	5,000.00	0.00	5,000.00	33.33	10,000.00	500.00
15	Branch Labor	18,000.00	0.00	5,400.00	0.00	5,400.00	30.00	12,600.00	540.00
20	Distribution Conduit/Cable Material	120,000.00	0.00	48,000.00	0.00	48,000.00	40.00	72,000.00	4,800.00
25	Distribution Conduit/Cable Labor	153,000.00	0.00	53,550.00	0.00	53,550.00	35.00	99,450.00	5,355.00
30	Switchboard Modifications Equip.	38,000.00	0.00	0.00	0.00	0.00	0.00	38,000.00	0.00
35	Switchboard Modifications Labor	8,000.00	0.00	0.00	0.00	0.00	0.00	8,000.00	0.00
40	Exterior Electric/Gas Boring	25,000.00	0.00	8,250.00	0.00	8,250.00	33.00	16,750.00	825.00
50	Exterior Gas Connections	18,000.00	0.00	5,400.00	0.00	5,400.00	30.00	12,600.00	540.00
60	BAS Integration	19,000.00	0.00	0.00	0.00	0.00	0.00	19,000.00	0.00
70	Concrete Pad & Bollards work	20,000.00	0.00	0.00	0.00	0.00	0.00	20,000.00	0.00
80	Landscaping	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
90	Generator Equipment	230,000.00	0.00	0.00	0.00	0.00	0.00	230,000.00	0.00
95	Generator Set & Place Labor	8,500.00	0.00	0.00	0.00	0.00	0.00	8,500.00	0.00
100	Temporary Power/Lighting	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
110	Bonding & Insurance	7,271.00	7,271.00	0.00	0.00	7,271.00	100.00	0.00	727.00
120	Profit and Overhead	37,329.00	392.00	6,798.00	0.00	7,190.00	19.26	30,139.00	719.00
125	Closeout Documents	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
	TOTALS	727,100.00	7,663.00	132,398.00	0.00	140,061.00	19.26	587,039.00	14,006.00