



Average Daily Crew Size	35
-------------------------	----

**Project Team**

<b>Design Team</b>		<b>Construction Team</b>	
Architect	<i>Hellmuth, Obata &amp; Kassabaum (HOK)</i>	Construction Manager	<i>Gilbane</i>
Landscape Architect	<i>Hitchcock Design Group</i>	Furniture Contractor #1	<i>KI</i>
Structural Engineer	<i>TTG</i>	Furniture Contractor #2	<i>Interiors for Business</i>
MEP Consultant/Engineer	<i>AEI</i>	Furniture Contractor #3	<i>Sound Vision</i>
Interior Design	<i>Hellmuth, Obata &amp; Kassabaum (HOK)</i>	Furniture Contractor #4	<i>Corporate Concepts</i>
Civil Engineer	<i>Manhard</i>	IT Contractor #1	<i>Media Resources, Inc.</i>
Construction Testing	<i>Testing Services Corp.</i>	IT Contractor #2	<i>Sound Vision</i>
Commissioning	<i>SSRCx</i>	IT Contractor #3	<i>United Visual</i>
Air/Vapor Barrier Testing	<i>CECA</i>		
Health Physicist	<i>Don Miller</i>		

<b>A/E Change Orders</b>	<b>Cost</b>
<b>Anticipated/Potential</b>	
Additional shop drawing reviews - back charge to contractors	\$80,000.00
Additional CA services	\$280,000.00
<i>Total Anticipated/Potential</i>	<i>\$360,000.00</i>
<b>Pending</b>	
Final Coordination of alternates	\$30,000.00
<i>Total Pending</i>	<i>\$30,000.00</i>
<b>Approved</b>	
Previously Approved	\$809,213.00
<i>Total Approved</i>	<i>\$809,213.00</i>
<b>Total A/E Change Orders</b>	<b>\$1,199,213.00</b>
<b>% of Contract</b>	<b>#REF!</b>

<b>Contractor Change Orders</b>	<b>Cost</b>
<b>Anticipated/Potential</b>	
<i>Total Anticipated/Potential</i>	<i>\$0</i>
<b>Pending</b>	
CO 238 CM Admin Costs	\$9,061
CO 246 Allowance Close-outs	(\$236,757)
CO 248 Allowance Close-outs	(\$31,040)
CO 247 Fireproofing Allowance	\$10,640
CO 251 TV Supports	\$7,009
<i>Total Pending</i>	<i>(\$241,087.00)</i>
<b>Approved</b>	