

College of DuPage
Facilities Planning and Construction
Construction Projects (FMP)
Monthly Progress March 2007

Project Name	Proj. #	Start Date	Initial Comp. Date	Updated Comp. Date	Current Status	% Comp. Design	% Comp. Const.	Explanation/Comments
Satellite Dish Farm	723 FMP	8/14/2005	11/23/2005	Substantially completed	Project in closeout.	100%	100%	The Satellite Dish Farm needed to be relocated in order to clear the site for the new Technology Education Center Building.