

| A/E Change Orders | Cost |
|--|---------------------|
| Anticipated/Potential | |
| Additional shop drawing reviews - back charge to contractors | \$80,000.00 |
| Additional CA services | \$100,000.00 |
| <i>Total Anticipated/Potential</i> | <i>\$80,000.00</i> |
| Pending | |
| Final Coordination of alternates | \$30,000.00 |
| <i>Total Pending</i> | <i>\$30,000.00</i> |
| Approved | |
| Previously Approved | \$596,605.00 |
| <i>Total Approved</i> | <i>\$596,605.00</i> |
| Total A/E Change Orders | \$706,605.00 |
| % of Contract | #REF! |

| Contractor Change Orders | Cost |
|--|----------|
| Anticipated/Potential | |
| CCA- 4 - Bulletin 3 changes, column move for bridge coordination | \$2,550 |
| CCA-54 - Gas piping work | \$20,841 |
| CCA-58 - Over excavation for conduit | \$1,026 |
| CCA-60 - Isolating flange for steam and chilled water | \$2,548 |
| CCA-64 - Steel tube for curtainwall cut | \$930 |
| CCA-73 - Temporary roof | \$35,912 |
| CCA-80 - Frame material change at Commons windows | \$12,375 |
| CCA-83 - Overtime for roofing | \$20,521 |
| CCA-84 - Bridge survey work | \$5,000 |
| CCA-85 - South curtainwall tube steel work | \$5,131 |
| CCA-89 - Interior fire protection changes | \$23,572 |
| CCA-95 - Engineering screen wall support | \$7,696 |
| CCA-105 - Alternate for Irrigation | \$31,319 |
| CCA-108 - Escutcheon trim at doors | \$142 |
| CCA-116 - Second floor transition to bridge | \$20,521 |
| CCA-119 - Increase in fireproof patching allowance | \$10,261 |
| CCA-124 - Utility reroute for bridge footings | \$65,756 |
| CCA-138 - Additional soffit at exposed beam in 1209 | \$672 |
| CCA-145 - Furnish masonite at prep corridors | \$5,131 |
| CCA-156 - Roofing modifications | \$18,180 |
| CCA-160 - Soffit rework in Commons Area | \$6,157 |
| CCA-164 - Temp heaters | \$2,130 |
| CCA-165 - Steam flow meter revisions | \$3,559 |
| CCA 167 -Emergency steam repairs | \$5,238 |
| CCA 169 - Concrete accelerator for exterior concrete | \$10,261 |
| CCA 172 - Screenwall framing | \$60,266 |
| CO-31 - Millwork changes | \$6,820 |
| CO-40R - Podium kneewalls | \$18,401 |
| CO-46R1 - Security revisions by COD | \$31,290 |
| CO-53R1 - Mech pads and foundation wall change | \$6,557 |
| CO-60 Landscape adds | \$33,293 |
| CO-62 Cubical Curtain upgrade | \$14,458 |
| CO-63 F&I Ceramic Tile at non-wet walls | \$13,359 |
| CO-75R1 Bulletin 2 changes (drwg cord from permit comments/LEED) | \$57,379 |
| CO-77 Bid Package #2, Addendum #4 changes | \$76,421 |
| CO-80 Revised exhaust valves | \$5,704 |

| Contractor Change Orders | Cost |
|---|------------|
| CO-81 Revisions to duct sizes | \$14,168 |
| CO-82 Bulletin 54, Revisions to duct runs | \$27,302 |
| CO-83 RFI 446 Duct conflict with storm drain | \$1,969 |
| CO-84 - Replacement of steam flow meter | \$3,385 |
| CO-85 Revisions to incoming fire loop | \$57,202 |
| CO-86 Fume hood elbows | \$15,842 |
| CO-88 F&I handrail at mechanical pit | \$7,533 |
| CO-97 Power and lighting revisions | \$16,708 |
| CO-98 Addition of fire alarm devices | \$33,758 |
| CO-100 Commons fintube | \$17,671 |
| CO-103 Additional soffits at elevators due to bracing conflicts | \$9,745 |
| CO-104 Elevator position arrows | \$14,820 |
| CO-105 Deduct for Café scope - Alt 1 | (\$43,043) |
| CO-106 Drywall paint re-work for skylight fire protection | \$1,452 |
| CO-107 Snow Removal Allowance -2 | \$5,000 |
| CO-110 F&I exit signs | \$19,169 |
| CO-111 Additional slab edge angle | \$4,287 |
| CO-112 Drywall changes due to EWC revisions | \$3,788 |
| CO-113 Additional furring for 3337 and 3343 | \$1,560 |
| CO-114 Eliminate furring in 2202L | (\$298) |
| CO-115 Additional furring in 2145 | \$422 |
| CO-116 Half height wall stud modification | \$1,393 |
| CO-118 Revised ceiling height for MEP coordination | \$2,619 |
| CO-119 Additional soffit work in Commons | \$3,264 |
| CO-120 Added soffit - Study 3325 | \$2,466 |
| CO-121 Revised balcony ceiling height | \$631 |
| CO-122 Elevator façade | \$1,871 |
| CO-123 Premium time to insulate walls | \$7,420 |
| CO-124 Autoclave electrical requirements | \$5,340 |
| CO-126 Bridge exterior soffit height change | \$14,302 |
| CO-127 Change in heat recovery wheel sequence | \$33,864 |
| CO-129 Bul# 144 - Soffit add/spandrel change | \$4,713 |
| CO-130 Installation of ACT soffit at DH area | \$313 |
| CO-132 Additional CHU in 1325 | \$5,571 |
| CO-133 Bul #51 - Site grading and sidewalk revisions | \$36,266 |
| CO-134 Bul. #172 - Area of Rescue Call Stations | \$5,643 |
| CO-135 Added greenhouse scope - electrical and plumbing | \$31,490 |
| CO-136 Ceiling diffusers for IDF rooms | \$10,888 |
| CO-137 Bridge connection - final 30 LF | \$81,655 |
| CO-139 Vapro shield for Trespa | \$13,000 |
| CO-140 Temp exit signs | \$375 |
| CO-141 Door 2318C door soffit - RFI-568 | \$769 |
| CO-145 Sidewalk tie-in - SRC crosswalk | \$2,001 |
| CO-146 Bul. #150 - Bridge civil rework | \$29,511 |
| CO-149 Verify existing watermain elevation | \$1,347 |
| CO-150 Bul. #162R1 - Add data in 3312 and 3314 | \$1,822 |
| CO-151 Wood cap at bridge | \$11,653 |
| CO-152 Med gas outlets - RFI-678 | \$2,158 |
| CO-153 Bul. #97 - Overflow storm drain routing | \$1,062 |
| CO-154 Bul. #123 - Half height wall changes | \$11,228 |
| CO-155 Bul. #106 - Revised elevs for 2130A and B | \$475 |
| CO-156 24" stub from MH-1 to ST-11 - RFI-169 | \$5,830 |

| Contractor Change Orders | Cost |
|---|-----------|
| CO-157 Increase WM size from 6"-8" | \$1,132 |
| CO-158 Bul #174 - Bridge kneewall steel plates | \$7,082 |
| CO-159 Dental hygiene chair utilities | \$92,414 |
| CO-160 Gilbane CM Services - Roof Delay | \$63,408 |
| CO-161 Bul #61 - piping revisions | \$5,864 |
| CO-163 Bul #96 - Door revision to 1308A | \$373 |
| CO-165 Bul #99 - Door hinge changes | \$482 |
| CO-166 Bul #135 - Security camera wiring revisions | \$4,748 |
| CO-167 F&I 3 coat closets | \$2,744 |
| CO-168 Addt'l floor protection at prep corridors | \$3,114 |
| CO-169 Bul #153R - Comm system mods | \$10,932 |
| CO-171 Ded duplex for Mammo unit | \$704 |
| CO-172 Credit to eliminate SS top frm mllwk conctct | (\$4,693) |
| CO-173 Add backsplash to c-tops in DH x-ray view | \$354 |
| CO-174 Bul #122 - Revisions to break rm millwork | (\$250) |
| CO-175 Bul #63 - Add walk-off mats due to LEED | \$1,093 |
| CO-176 Bul #93 - Provide full face escutcheon trim | \$70 |
| CO-177 Soffit install - Faculty mail rm 1209 | \$614 |
| CO-178 Provide vertical mullion at 1308B and C | \$332 |
| CO-179 GFI receptacle inside utility vault | \$907 |
| CO-180 F&I bus bars and secondary x-former conn | \$180 |
| CO-181 EWC revisions | \$57,227 |
| CO-182 Exposed piping at 1C corridor concealed | \$12,098 |
| CO-184 Bull #41 - Revs to stair rails at Commons | (\$1,556) |
| CO-185 Bul #113 - Revs to guard rails at Commons | (\$1,780) |
| CO-186 Steel trim at cork panels | \$10,281 |
| CO-187 Bul #163 - Add power at surgical sinks | \$2,015 |
| CO-188 Bul #19 - Comm revisions | \$8,534 |
| CO-190 Soffit install - Door 3326A | \$771 |
| CO-191 Cistern plumbing | \$24,611 |
| CO-192 Bul #64 - Revised pipe routing and sizing | \$5,225 |
| CO-193 Revisions to exit canopy at Stair 4 | \$3,774 |
| CO-194 Bul #111 - Revs to fumehood pipng | \$57,814 |

Project Team

| Design Team | | Construction Team | |
|---------------------------|--|--------------------------|-------------------------------|
| Architect | <i>Hellmuth, Obata & Kassabaum (HOK)</i> | Construction Manager | <i>Gilbane</i> |
| Landscape Architect | <i>Hitchcock Design Group</i> | Furniture Contractor #1 | <i>KI</i> |
| Structural Engineer | <i>TTG</i> | Furniture Contractor #2 | <i>Interiors for Business</i> |
| MEP Consultant/Engineer | <i>AEI</i> | Furniture Contractor #3 | <i>Sound Vision</i> |
| Interior Design | <i>Hellmuth, Obata & Kassabaum (HOK)</i> | Furniture Contractor #4 | <i>Corporate Concepts</i> |
| Civil Engineer | <i>Manhard</i> | IT Contractor #1 | <i>Media Resources, Inc.</i> |
| Construction Testing | <i>Testing Services Corp.</i> | IT Contractor #2 | <i>Sound Vision</i> |
| Commissioning | <i>SSRCx</i> | IT Contractor #3 | <i>United Visual</i> |
| Air/Vapor Barrier Testing | <i>CECA</i> | | |
| Health Physicist | <i>Don Miller</i> | | |